

#	PW	FEMA ID	Project Title	Fund	Asset	Project Formulation Status	Cost Estimate	Funding Formulation			Construction Progress				Location	
								PREB Approval	FEMA Approval	Reimbursement	Stage	Commencement Date	Date of Completion	Percentage of Completion		
1		164988	FAASI New Black Start System at Costa Sur	428	Generation	Developing Detailed SOW	45,200,000	45,200,000	To be submitted		Planning & Design	Oct-22	Jun-24	2%	New	
2	9312	160692	FAASI Mobile Generation Units Purchases	428	Generation	Pending FEMA Approval	59,740,470	59,740,470	Pending		Completed	N/A	Dec-19	100%	Palo Seco	
3		189340	FAASI Cambalache Power Plant - Flood Protection Barrier	428	Generation	Developing Detailed SOW	4,000,000	4,000,000	To be submitted		Planning & Design	Jan-23	Dec-23	0%	Cambalache	
4	10080	334509	FAASI Palo Seco Demin Water Tank 4	428	Generation	Pending FEMA Approval	2,550,000	2,550,000	Pending		Completed	N/A	Dec-21	100%	Palo Seco	
5		164966	FAASI New Black Start System at Aguirre (Yabucoa)	428	Generation	Developing Detailed SOW	45,200,000	45,200,000	To be submitted		Planning & Design	Oct-22	Jun-24	2%	New	
6	10571	694998	FAASI Aguirre Power Plant Infrastructure - Projects 001	428	Generation	Approved	8,305,487	8,305,487	3,031,265	682,035	Ver detalle de subproyectos		Apr-23	19%	Aguirre	
		2033	Rehabilitation Fuel Tank Farm Liners				1,291,000	1,291,000	1,291,000	290,475	Procurement	Jan-23	Apr-23	0%	1	
		2034	Two New Condenser Discharge Water Pumps Motors				750,000	750,000	750,000	168,750	In Progress	Apr-22	Jul-22	75%	1	
		2035	Two New BCWP Motors				640,150	640,150	640,150	144,034	Contract Execution	Jul-22	Dec-22	0%	1	
		2044	Purchase and Installation Breakers 480 V				350,115	350,115	350,115	78,776	Planning & Design	Jul-22	Sep-22	0%	1	
		2032	Sea Water Intake Structural Repairs Work				5,274,222	5,274,222	Not eligible	-	Not eligible	Not eligible	Not eligible	Not eligible	Not eligible	To be discussed later - Project is a structural repair not Operational ( Verify )
7		670036	FAASI Fire Pump for Aguirre Power Complex (AG-004)	428	Generation	Developing Detailed SOW	280,040	280,040	To be submitted		Planning & Design	Jun-22	Jun-23	0%	Aguirre	
8	10568	689233	FAASI Aguirre Power Plant 002 Units 1 & 2 Projects	428	Generation	Approved	20,920,899	20,920,899	20,905,908	9,040,166	Refer to sub-projects details		Aug-23	43%	Aguirre	
		2029	Unit 1 South Wall Boiler Tubing Replacement and Boilers Repairs /Air and Gas Duct Pre-heaters Repair Work				5,983,853	5,983,853	5,983,862		In Progress	Mar-22	Jun-22	96%	1	
		2031	Replacement of Load Center 1-4 Condenser Circulating Water Pump				630,000	630,000	630,000		Procurement	Aug-22	Apr-23	0%	1	
		2041	Inner Barrel Bundle				1,625,954	1,625,954	1,625,954		Contract Execution	Jan-23	Aug-23	0%	1	
		2042	Unit 1 - Major Inspection (Replacement Turbo-Generator)				11,164,417	11,164,417	11,164,417	9,040,166	In Progress	Mar-22	Jun-22	95%	1	
		2043	Unit 2 Excitation System				1,516,675	1,516,675	1,501,675		In Progress	Jul-22	May-23	25%	1	
9	10622	689815	FAASI Aguirre Power Plant 003 Combined Cycle	428	Generation	Approved	5,275,576	5,315,830	5,448,870	-	Refer to sub-projects details		Jun-23	17%	CC	
		2036	Procurement of Stages 1-1 & 1-2 Turbine Rotor Buckel Set				497,267	497,267	497,267		Contract Execution	Aug-22	Jun-23	0%	1	
		2037	New Water Condensate Tank				410,125	410,125	410,125		Planning & Design	Jan-23	Feb-23	0%	1	
		2038	Major inspection Unit 1-3				2,599,971	2,599,971	2,599,971		In Progress	Mar-22	Oct-22	30%	1	
		2039	Hot Gas Path Repairs Work Units 2-4 and stand by transformer				716,267	716,267	808,507		In Progress	Mar-22	Apr-23	55%	1	
		2040	Hot Gas Path Inspection Work Units 1-1 and 1-2				1,092,000	1,092,000	1,092,000		Planning & Design	Jun-22	Jul-22	0%	1	
10	10615	662947	FAASI San Juan 001 - Units 5 & 6	428	Generation	Approved	77,430,016	77,430,016	68,048,016	-	Refer to sub-projects details		Mar-24	60%	San Juan	
		1001	Units 5 Cooling Tower Replacement				1,887,145	1,887,145	1,887,145		Completed	Feb-22	Jun-22	100%	1	
		1002	Units 5 New High Pressure Pumps				1,600,000	1,600,000	1,600,000		Contract Execution	Aug-22	Sep-22	0%	1	
		1003	Units 5 Condenser Repair and Coating Application				1,031,250	1,031,250	1,031,250		Completed	Feb-22	Apr-22	100%	1	
		1004	Units 5 HP Bleed Valve, LP Bleed Valve and Heat Injection Steam Valve				374,237	374,237	374,237		Completed	Feb-22	Jun-22	100%	1	
		1005	Units 5 and 6 Black Start Emergency Generator Upgrade				348,510	348,510	348,510		In Progress	Aug-22	Dec-22	65%	1	
		1006	Units 5 Replacement of Outlet Valves and Elbow Condenser				673,667	673,667	673,667		In Progress	Jun-22	Jun-23	10%	1	
		1013	Unit 5 SCR - Amosium Procurement				500,000	500,000	Not eligible		Not eligible	Not eligible	Not eligible	Not eligible		
		1014	Units 5 Heavy Equipment Rental Services				850,000	850,000	Not eligible		Not eligible	Not eligible	Not eligible	Not eligible		
		1018	L7SA S/J5				8,000,000	8,000,000	Not eligible		Not eligible	Not eligible	Not eligible	Not eligible		
		1019	L7SA S/J6				8,000,000	8,000,000	Not eligible		Not eligible	Not eligible	Not eligible	Not eligible		
		1017	Steam Rotor Replacement Unit 5 & CT Repairs				12,055,544	12,055,544	12,055,544		Completed	Feb-22	Jun-22	100%	1	
		1020	Control System Upgrade units 5 & 6				3,203,050	3,203,050	3,203,050		Completed	Apr-22	Jun-22	100%	1	
		1023	Unit 6 - Major Overhaul (Steam Turbine Replacement and CT Repairs)				12,768,425	12,768,425	12,768,425		Planning & Design	Feb-23	Mar-24	0%	1	
		1024	Purchases and Installation of Modules DAE HRSG Unit 5				9,750,263	9,750,263	9,750,263		Completed	Apr-22	Jun-22	100%	1	
		1025	Replacement of the Online Condenser Cleaner Unit 5				3,600,000	3,600,000	3,600,000		Contract Awarded	Nov-22	Dec-23	0%	1	
		1026	Unit 6 - Major Overhaul - Boiler Repairs				12,768,425	12,768,425	12,768,425		Contract Awarded	Feb-23	Mar-24	0%	1	
		N/A	Purchase and installation 20 TON for UPS Units 5 & 6				19,500	19,500	19,500		Completed	N/A	N/A	100%		
11		687480	FAASI San Juan Plant - Units 7 & 8	428	Generation	Approved	37,558,770	37,558,770	19,558,770		Refer to sub-projects details		Oct-22	25%	San Juan	
		1007	Unit 7 Air Preheater Maintenance and Replacement				600,000	600,000	600,000	600,000	Contract Execution	Jan-23	Apr-23	0%		
		1010	Replacement of Two Uninterruptible Power Supply Systems for Units 7 and 8				450,000	450,000	450,000	450,000	Procurement	Dec-22	Apr-23	0%		
		1021	Unit 8 Rehabilitation ( Turbine )				10,000,000	Pending	Pending		Planning & Design	Jul-22	Oct-22	0%		
		1022	Unit 7 Rehabilitation ( Turbine )				10,000,000	10,000,000	10,000,000	10,000,000	Planning & Design	Jan-23	Dec-23	0%		
		1027	Unit 7 Boiler Sections Replace, Repairs & Auxiliary Equipment Inspection Work				8,000,000	8,000,000	8,000,000	8,000,000	Planning & Design	Feb-23	Dec-23	0%		
		1028	Unit 8 Boiler Replacement and Repairs & Auxiliary Equipment Repairs				8,000,000	Pending	Pending		Planning & Design	Jul-22	Oct-22	0%		
		N/A	Lagging and insulation repair to San Juan steam plant units 7&8				413,235	413,235	413,235	413,235	Completed	N/A	N/A	100%		
		N/A	Cyberex load sharing battery chargers rated 200 amps ac input 4				95,535	95,535	95,535	95,535	Completed	N/A	N/A	100%		
12		Pending	FAASI San Juan Plant - Unit 10	428	Generation	Pending PREB Approval	16,764,783	764,783	Pending		Refer to sub-projects details		Sep-23	50%	San Juan	
		1009	Cooling Tower Unit 10 Repair Works				385,000	385,000	Pending		Planning & Design	Mar-23	Sep-23	0%		
		1016	Unit 10 Rehabilitation				16,000,000	Pending	Pending		Planning & Design	Mar-23	Sep-23	0%		
		N/A	Lagging and thermal insulation repair to sisp 9 and 10				342,783	342,783	Pending		Completed	N/A	N/A	100%		
		N/A	Enderezamiento/colocacion grua overhead en canal - u. 9 y 10 csj				37,000	Pending	Pending		Completed	N/A	N/A	100%		
13	10608	687744	FAASI San Juan Power Plant - Auxiliary Infrastructure	428	Generation	Approved	2,600,974	2,600,974	2,348,247	-	Refer to sub-projects details		Jan-23	67%	San Juan	
		1008	Repairs to Nautilus Water Treatment System				250,000	250,000	250,000		Planning & Design	Aug-22	Nov-22	0%	1	
		1011	Units 7-10 New Raw Water Tank				1,000,000	1,000,000	1,000,000		Contract Execution	Jul-22	Jan-23	0%	1	
		1015	Water Treatment and Technical Assistance Cooling Water System				232,727	232,727	Not eligible		Not eligible	Not eligible	Not eligible	Not eligible		
		1012	Structural Repairs Fuel Service Tank 10				647,000	647,000	647,000		Procurement	Oct-22	Mar-23	0%	1	
		N/A	Repair to Massive Notification System-				9,775	9,775	9,775		Completed	N/A	N/A	100%		
		N/A	Repairs to Tank Farm RESERVA BUNKER-C, CENTRAL SAN JUAN				99,723	99,723	99,723		Completed	N/A	N/A	100%		
		N/A	Purchase and installation 36,000BTU Boilers lunch room CSJ				3,995	3,995	3,995		Completed	N/A	N/A	100%		

		N/A	Purchase and installation 12.0008TU NPDES Office CSJ			995	995	995		Completed	N/A	N/A	100%	
		N/A	Roof impermeabilization- TMG North			185,743	185,743	185,743		Completed	N/A	N/A	100%	
		N/A	Offices, buildings and facilities rehabilitation works			171,016	171,016	171,016		Completed	N/A	N/A	100%	
14	10702	672950	FAASI Costa Sur Permanent Repairs 5 & 6	428	Generation	39,513,473	39,513,473	42,291,739	-		Refer to sub-projects details	Oct-24	20%	Costa Sur
		3046	Traveling Screens Replacement			5,000,000	5,000,000	5,000,000		Planning & Design	Jan-23	Oct-24	0%	1
		3047	Replacement of Regulator Valves for Boiler Feed Water Units 5 & 6			301,664	301,664	301,664		In Progress	Oct-22	Nov-22	30%	1
		3048	Low Pressure Water Heater 3 Repair Work			400,000	400,000	400,000		Planning & Design	Oct-22	Nov-22	0%	1
		3049	Procurement of Water Heater 5 (Deaerator) Spare Pump			400,000	400,000	400,000		Planning & Design	Oct-22	Feb-23	0%	1
		3050	Procurement & Replacement of Air-Preheaters Baskets, Unit 5			1,966,083	1,966,083	1,966,083		In Progress	Oct-22	Nov-22	30%	1
		3051	Replacement of Air-Preheaters Baskets, Unit 5			700,000	700,000	Consolidated 3050		In Progress	Oct-22	Nov-22	0%	1
		3052	CCWP and BCWP Spare Motors for Units 5 and 6			865,670	865,670	865,670		Planning & Design	Aug-22	Jan-23	0%	1
		3053	Procurement of (IDF) and (FDF) Spare Motors for Units 5 and 6			1,160,000	1,160,000	1,160,000		Planning & Design	Jan-23	Dec-23	0%	1
		3054	Procurement of Condensate Pump (CP) Motor for Units 5 and 6			870,000	870,000	870,000		Planning & Design	Jun-23	Dec-23	0%	1
		3055	Replacement of Unit 5 Electric Load Center			285,000	285,000	285,000		Planning & Design	Aug-22	Dec-22	0%	1
		3056	Replacement of Excitation System Units 5 and 6			2,760,934	2,760,934	2,760,934		Planning & Design	Oct-22	Jan-23	0%	1
		3057	Replacement of 4160 V Electric Cable Normal Transformer 5A, 5B			375,000	375,000	375,000		In Progress	Jul-22	Jun-23	5%	1
		3058	CS Major Inspection Unit 5 - HP/IP/LP Turbine Rotor Replacement			5,902,222	5,902,222	9,388,488		In Progress	Oct-22	Dec-22	20%	1
		3059	Unit 5 Boiler Replace and Repairs & Auxiliary Equipment Repairs			9,000,000	9,000,000	9,000,000		Planning & Design	Oct-22	Feb-23	0%	1
		3060	Water Heater 6 Replacement Work			2,000,000	2,000,000	2,000,000		Contract Execution	Dec-22	Dec-23	0%	1
		3062	Unit 6 - HP/IP/LP Inspection (Failure) - To be combined w/ 3058			1,060,531	1,060,531	1,060,531		Completed	N/A	Oct-21	100%	1
		3063	BFWP Inner Barrel Bundle			1,625,954	1,625,954	1,625,954		In Progress	Sep-21	Dec-22	50%	1
		3065	Unit 6 LP-B Repair & Installation Work (Failure)			2,076,415	2,076,415	2,076,415		Completed	N/A	Dec-21	100%	1
		3067	Fuel Igniters Replacement Work			2,364,000	2,364,000	2,364,000		In Progress	Oct-22	Oct-22	40%	1
		3068	AGC - Replacement Project			400,000	400,000	400,000		Planning & Design	Aug-22	Oct-22	0%	1
15	10984	673006	FAASI Costa Sur Permanent Repairs	428	Generation	1,250,000	1,250,000	1,250,000	281,250		Refer to sub-projects details	Nov-22	0%	Costa Sur
		3061	Caulitic Soda and Acid tanks replacement works			750,000	750,000	750,000	168,750	In Progress	Jul-22	Nov-22	0%	1
		3068	Upgrade to Foxboro Simulation System			500,000	500,000	500,000	112,500	Planning & Design	Jul-22	Aug-22	0%	1
16	10606	662957	FAASI Palo Seco Steam Plant Unit 3-4	428	Generation	29,474,423	29,474,423	28,774,423	-		Refer to sub-projects details	Jan-24	36%	Palo Seco
		4069	PS 3 Procurement and Delivery of Water Wall Boiler Tubes and Economizer			4,028,051	4,028,051	4,028,051		Procurement	Aug-22	Jan-23	0%	1
		4070	PS 3 Low Pressure Turbine Rotor Refurbished, Unit 3			3,500,000	3,500,000	3,500,000		Planning & Design	Aug-22	Jan-23	0%	1
		4073	PS 4 Refractory, insulation, scaffolding and Painting			700,000	700,000	700,000		Planning & Design	Aug-22	Jan-23	0%	1
		4074	Contract, on request, for Crane Services PS4			700,000	700,000	Not Eligible		Not Eligible	Not Eligible	Not Eligible	Not Eligible	1
		4075	Procurement Turning Gear System, Units 3 and 4			295,382	295,382	295,382		In Progress	Mar-22	Jul-22	0%	1
		4079	Upgrade to Mark V i e			500,000	500,000	500,000		Contract Execution	Jul-22	Aug-22	0%	1
		4080	Unit 4, Superheater Header Num. 5 Material and Installation			2,243,385	2,243,385	2,243,385		Planning & Design	Jan-23	Jan-24	0%	1
		4081	PS3 Boiler Repairs: MPT, Generator and turbine Repair & Aux. Equipment			15,000,000	15,000,000	15,000,000		Planning & Design	Nov-22	Mar-23	0%	1
		N/A	New (H) Cell FRP Countertop Cooling Tower			1,432,954	1,432,954	1,432,954		Completed	N/A	N/A	100%	
		N/A	2 Ultra-High Image Resolution IP cameras			25,142	25,142	25,142		Completed	N/A	N/A	100%	
		N/A	Federal Alert System			9,509	9,509	9,509		Completed	N/A	N/A	100%	
		N/A	General repairs to units - Hurricane Damages			1,040,000	1,040,000	1,040,000		Completed	N/A	N/A	100%	
17	10609	671481	FAASI Palo Seco Steam Plant Permanent Repairs	428	Generation	4,532,348	4,532,378	3,482,978	783,580		Refer to sub-projects details	Jun-24	21%	Palo Seco
		4071	Fuel Tanks Level Measurement System			550,000	550,000	550,000	123,750	Planning & Design	Jan-23	Jun-24	0%	1
		4072	Water Retention Tank Num. 3			800,000	800,000	800,000	180,000	In Progress	Aug-22	Jan-23	5%	1
		4076	New Water Condensate 1-2 Tank			1,000,000	1,000,000	1,000,000	225,000	Procurement	Nov-23	Mar-23	0%	1
		4077	Mega-Gens Environmental Comissioning			1,036,800	1,036,800	Consolidated 334509	-	Completed	N/A	Jun-22	100%	1
		4078	Upgrade OSI DCS			1,145,548	1,145,578	1,132,578	254,830	Contract Execution	Jul-22	Aug-22	0%	1
18		Pending	FAASI Hydro Gas Permanent Repairs	428	Generation	50,180,000	50,180,000	To be submitted	-		Refer to sub-projects details	Dec-24	0%	Repairs
		5082	Spare Generator Breakers for Frame 5000 Hitachi Gas Turbines			650,000	650,000	To be submitted	-	Procurement	Jan-23	Jun-23	0%	
		5083	Procurement of Turbo-Compressors for Frame 5000 Gas Turbines			7,800,000	7,800,000	To be submitted	-	Procurement	Jan-23	Dec-23	0%	
		5084	Procurement of Spare Speed Reduction Gear for Frame 5000 Gas Turbines			1,560,000	1,560,000	To be submitted	-	Procurement	Jan-23	Dec-23	0%	
		5085	New Spare Three Exhaust Plenums for Frame 5000 Gas Turbines			780,000	780,000	To be submitted	-	Procurement	Jan-23	Dec-23	0%	
		5086	Three Exhaust Gas Diffusion Ducts for Frame 5000 Gas Turbines			390,000	390,000	To be submitted	-	Procurement	Jan-23	Dec-23	0%	
		5087	Major Outage Turbo-compressor (CT) 15 Units			39,000,000	39,000,000	To be submitted	-	Contract Execution	Jan-23	Dec-24	0%	
19	10607	663383	FAASI Cambalache Power Plant Permanent Repairs	428	Generation	34,538,588	16,538,588	2,038,688	-		Refer to sub-projects details	Jun-24	85%	Cambalache
		6088	Unit 1 Rehabilitation			18,000,000	Pending	Pending	-	Planning & Design	Mar-23	Sep-23	0%	
		6089	Control System Power Plant Maintenance -Generator and Technical Services			2,500,000	2,500,000	Not Eligible	-	Planning & Design	Jan-24	Jun-24	100%	
		6090	Automatic Voltage Regulator & SFC Upgrade for 2 Units			1,043,000	1,043,000	1,043,000	-	In Progress	Aug-22	Feb-23	10%	1
		6091	LTSA Units Camb 1, 2, 3			12,000,000	12,000,000	Not Eligible	-	In Progress	Jun-23	Dec-23	100%	
		N/A	Sanitary Water Pumping System			58,230	58,230	58,230	-	Completed	N/A	N/A	100%	
		N/A	Hydraulic Equipment			42,296	42,296	42,296	-	Completed	N/A	N/A	100%	
		N/A	Different Areas of the Generation Plant			199,678	199,678	199,678	-	Completed	N/A	N/A	100%	
		N/A	Different A/C of the Generation Plant			48,300	48,300	48,300	-	Completed	N/A	N/A	100%	
		N/A	Generation Plant Fences			199,750	199,750	199,750	-	Completed	N/A	N/A	100%	
		N/A	Storm Water Pump System			344,265	344,265	344,265	-	Completed	N/A	N/A	100%	
		N/A	Fuel Transfer Pump			3,579	3,579	3,579	-	Completed	N/A	N/A	100%	
		N/A	Cable Trays			60,000	60,000	60,000	-	Completed	N/A	N/A	100%	
		N/A	Lighting			39,492	39,492	39,492	-	Completed	N/A	N/A	100%	
20	10455	663385	FAASI Mayaguez Hydro-Gas Power Plant Permanent Repairs	428	Generation	18,192,583	18,192,583	18,192,583	15,945,296		Refer to sub-projects details	Jul-22	100%	Mayaguez
		7092	Unit 1A, 1B and 4A Rehabilitation			17,995,020	17,995,020	17,995,020	15,798,540	Completed	Mar-22	Jul-22	100%	1

